

Recording Mark

- C - Test and Inspections completed. Requirements met.
- A - Adjustments made. Tests and Inspections complete. Requirements met. Explain on back.
- R - Repairs or replacements needed. Explain on back.
- H - Does not apply.



Town _____
 Highway _____
 Mile Post _____
 DOT # _____
 PUC # _____

Sacramento Southern Railroad Test and Inspections Grade Crossing Signal Systems

Test must be made when placed in service, modified or disarranged,
then at time period specified below thereafter.

Inspected By:	Date	Time	Location of Plans Housekeeping FRA 234.201	Security of Warning System Apparatus FRA 234.211	Gate Arms FRA 234.223	Shunting Sensitivity 0.06 OHM FRA 234.229	Fouling Wires FRA 234.231	Tagging of Wires FRA 234.239	Signs FRA 234.245	30 Days				90 Days		1 Year			4 Year	10 Year			
										Ground Test FRA 234.249	Standby Power FRA 234.251	Flashing Light Units (Dirt, Visibility & Damage) FRA 234.253	Proper Operation of Gates FRA 234.255	Crossing Warning System FRA 234.257	Highway Traffic Signal Pre Emption FRA 234.261	Cut Out Circuit FRA 234.269	Insulated Rail Joints Bond Wires and Rail Connections FRA 234.271	Alignment, Frequency of Flashes and Lamp Voltage 85% Rated FRA 234.253	Gate Arms and Mechanisms FRA 234.255	Warning Time FRA 234.259	Timing Relays > 20 Sec. FRA 234.265	Relays FRA 234.263	Insulation Resistance Test FRA 234.267

Test and Inspection Form Rev 001-002B / D. Parker - Signal Engineer / 05-19-2016